

CE Multimode XLCNE2 Paddle Board

Field workbook for exact-model verification, as-found recording, controlled installation and final functional acceptance.

WORK ORDER IDENTITY

Site / unit

Equipment tag

Drawing / loop reference

Technician / date

APTER POWER SALES TEAM

WHATSAPP / PHONE

+86 180 3023 5313

EMAIL

sales13@apterpower.com

WEBSITE

www.apterpower.com



MANDATORY MODEL GATE

- ☐ Physical label reads 51305508-200 in full.
- ☐ Assigned host platform is documented as TDC 3000 LCN Extender.
- ☐ Installed companion hardware includes XLCNE2 hub hardware.
- ☐ Field interface and cabling match ST multimode fiber.
- ☐ The approved drawings and manufacturer record are available at the work location.
- ☐ No rating or configuration has been copied from a visually similar model.

Pre-work review and as-found record

PRE-WORK CHECKLIST

☐ Verify the complete 51305508-200 marking, hardware execution and assigned TDC 3000 LCN Extender position.

☐ Place the process in the approved maintenance state and isolate every applicable energy source.

☐ Record as-found wiring, shields, jumpers, cable tags, slot identity and diagnostics before removing 51305508-200.

☐ Use ESD controls and protect keyed connectors, terminals and assemblies while handling 51305508-200.

☐ Confirm the installed XLCNE2 hub hardware and ST multimode fiber against approved drawings and configuration records.

AS-FOUND RECORD

Installed position / slot

Companion module or assembly

Supply / network state

Cable and terminal identifiers

Jumpers / range / configuration

Active diagnostics / status indications

Photograph or drawing reference

CONTROLLED INSTALLATION SEQUENCE

- 1

Use ESD controls and protect keyed connectors, terminals and assemblies while handling 51305508-200.
- 2

Confirm the installed XLCNE2 hub hardware and ST multimode fiber against approved drawings and configuration records.
- 3

Inspect mating hardware, terminal condition, grounding and mechanical retention before installation.
- 4

Restore power or network service in controlled stages; confirm status indications before functional commands.
- 5

Complete a documented functional test for multimode lcn extension and retain the as-left record.

FIELD TECHNICAL REFERENCE

BOARD TYPE XLCNE2 paddle board	FIBER MODE Multimode
COMPLIANCE VERSION CE	CONNECTOR STYLE ST
NETWORK FUNCTION LCN extension	PATH ARRANGEMENT Engineered A/B pair

MODEL-SPECIFIC CAUTION

Verify the CE multimode execution, optical-connector cleanliness and assigned A/B position. Do not interchange this board with a single-mode execution or an LCNE2 predecessor without an approved engineering review.

Commissioning, diagnostics and acceptance record

COMMISSIONING STEPS

☐ Confirm mechanical seating, retention, terminal condition and required protective covers.

☐ Verify supply, grounding, shields, polarity, continuity and network state before energization.

☐ Compare slot, channel, range and companion-hardware configuration with approved records.

☐ Restore service in controlled stages and record initial status indications and diagnostics.

☐ Perform a controlled multimode lcn extension functional test with process safeguards effective.

☐ Record final diagnostics, configuration, deviations, test evidence and release authorization.

MEASURED / OBSERVED RESULTS

Initial diagnostics

Supply / network value

Channel or command result

Process indication

Interlock / safeguard result

Final status

Related product pages and handover record

Related TDC 3000 LCN Extender products on Apter Power

MODEL	SERIES / SYSTEM ROLE	APTER POWER PAGE
51304540-200	EC-compatible LCNE2 LCN extender board	Open product page
51304542-100	KLCN_CA LCN A cable interface converter	Open product page
51304544-100	KLCN_CB LCN B cable interface converter	Open product page
K2LCN-8	TPS node processor board with LCN interface	Open product page
K4LCN-8 51401551-801	Honeywell LCN node processor hardware	Open product page

FINAL HANDOVER CHECKLIST

- ☐ Exact model and installed position confirmed
- ☐ As-left wiring and configuration recorded
- ☐ Manufacturer diagnostics reviewed and cleared or dispositioned
- ☐ Functional test completed with acceptance result attached
- ☐ Protective covers restored and work area inspected
- ☐ Operations / maintenance handover authorization recorded

Released by

Date

Remarks

MANUFACTURER SOURCE RECORD

Honeywell XLCNE2 hardware record | 51305508-200